



# Nagar Nigam Jhansi

(Project Management System)

An e-Governance Application under AMRUT Reforms, GoUP

Print Date: 28-03-2019

## Project Details

Project ID	Project Name	Financial Year	Funds From
47900002	Lahar Gird Park Ward No. 24	2015-2016	AMRUT
Project Creation Date	A & F Cost	A & F Date	Tender Cost
13-04-2018	231.39	27-05-2016	227.92
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion
231.39 (in Lakhs)	17-10-2016	25-09-2017	24-03-2018

## Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG2(Lahar Gird Park)	Park	100	Per.	Jhansi Nagar Nigam	AMIT KUMAR SHARMA	8808053867	Rajput Constructions	

## Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG2	0	25-09-2017	A	
2	PKG2	58.81	31-03-2018	B	

## Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG2	5	Per.	25-09-2017	A	
2	PKG2	60	Per.	31-03-2018	B	

## Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count
-------	------------	-------------------

Note:-

A stands for **Work Start**.

B stands for **Work Progress**.

C stands for **Work Complete**.



# Nagar Nigam Jhansi

(Project Management System)

An e-Governance Application under AMRUT Reforms, GoUP

Print Date: 28-03-2019

## Project Details

Project ID	Project Name	Financial Year	Funds From	
47900003	Gariya Gaon Park	2015-2016	AMRUT	
Project Creation Date	A & F Cost	A & F Date	Tender Cost	Tender Date
13-04-2018	208.08	27-05-2016	204.54	05-05-2017
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion	
208.08 (in Lakhs)	17-10-2016	25-09-2017	24-03-2018	

## Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG3(Gariya Gaon Park)	Park	100	Per.	Jhansi Nagar Nigam	AMIT KUMAR SHARMA	8808053867	M/s Trading Engineering	

## Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG3	15.23	25-09-2017	A	
2	PKG3	74.92	31-03-2018	B	

## Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG3	10	Per.	25-09-2017	A	
2	PKG3	75	Per.	31-03-2018	B	

## Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count
-------	------------	-------------------

Note:-

A stands for **Work Start**.

B stands for **Work Progress**.

C stands for **Work Complete**.



# Nagar Nigam Jhansi

(Project Management System)

An e-Governance Application under AMRUT Reforms, GoUP

Print Date: 28-03-2019

## Project Details

Project ID	Project Name	Financial Year	Funds From	
47900004	Vrindavan Lal Verma Park	2015-2016	AMRUT	
Project Creation Date	A & F Cost	A & F Date	Tender Cost	Tender Date
13-04-2018	340.69	27-05-2016	331.67	05-05-2017
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion	
340.69 (in Lakhs)	17-10-2016			

## Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG5(Vrindavan Lal Verma Park)	Park	100	Per.	Jhansi Nagar Nigam	Amit Kumar Sharma	8808053867	M/s Plant Care	

## Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG5	0	05-09-2017	A	
2	PKG5	60.64	16-03-2019	B	

## Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG5	0	Per.	05-09-2017	A	
2	PKG5	50	Per.	16-03-2019	B	

## Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count
-------	------------	-------------------

Note:-

A stands for **Work Start**.

B stands for **Work Progress**.

C stands for **Work Complete**.



# Nagar Nigam Jhansi

(Project Management System)

An e-Governance Application under AMRUT Reforms, GoUP

Print Date: 28-03-2019

## Project Details

Project ID	Project Name	Financial Year	Funds From	
47900005	Suje Khan Khanti Park	2016-2017	AMRUT	
Project Creation Date	A & F Cost	A & F Date	Tender Cost	Tender Date
18-04-2018	377.20	30-01-2017	375.12	06-10-2017
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion	
377.20 (in Lakhs)	17-10-2017	06-02-2018	05-08-2018	

## Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG7(Suje Khan Khanti Park)	Park	100	Per.	Jhansi Nagar Nigam	Amit Kumar Sharma	8808053867	Trading Engineers	

## Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG7	0	06-02-2018	A	
2	PKG7	95.10	16-03-2019	B	

## Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG7	0	Per.	06-02-2018	A	
2	PKG7	94.54	Per.	16-03-2019	B	

## Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count
-------	------------	-------------------

Note:-

A stands for **Work Start**.

B stands for **Work Progress**.

C stands for **Work Complete**.



# Nagar Nigam Jhansi

(Project Management System)

An e-Governance Application under AMRUT Reforms, GoUP

Print Date: 28-03-2019

## Project Details

Project ID	Project Name	Financial Year	Funds From	
47900006	Raghu Nath Rao Mahal Park	2016-2017	AMRUT	
Project Creation Date	A & F Cost	A & F Date	Tender Cost	Tender Date
18-04-2018	172.83	30-01-2017	171.85	06-10-2017
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion	
172.83 (in Lakhs)	17-10-2017	06-02-2018	05-08-2018	

## Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG8(Raghu Nath Rao Mahal Park)	Park	100	Per.	Jhansi Nagar Nigam	Amit Kumar Sharma	8808053867	Trading Engineers	

## Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG8	0	06-02-2018	A	
2	PKG8	27.65	16-03-2019	B	

## Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG8	0	Per.	06-02-2018	A	
2	PKG8	96	Per.	16-03-2019	B	

## Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count
-------	------------	-------------------

Note:-

A stands for **Work Start**.

B stands for **Work Progress**.

C stands for **Work Complete**.



# Nagar Nigam Jhansi

(Project Management System)

An e-Governance Application under AMRUT Reforms, GoUP

Print Date: 27-03-2019

## Project Details

Project ID	Project Name	Financial Year	Funds From	
47900007	Bahar unnao gate park	2016-2017	AMRUT	
Project Creation Date	A & F Cost	A & F Date	Tender Cost	Tender Date
18-04-2018	101.35	30-01-2017	100.84	06-10-2017
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion	
101.35 (in Lakhs)	17-10-2017	06-02-2018	05-08-2018	

## Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG9(Bahar unnao gate park)	Park	100	Per.	Jhansi Nagar Nigam	AMIT KUMAR SHARMA	8808053867	Trading Engineers	

## Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG9	0	06-02-2018	A	
2	PKG9	19.38	16-03-2019	B	

## Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG9	0	Per.	06-02-2018	A	
2	PKG9	92.5	Per.	16-03-2019	B	

## Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count

Note:-

A stands for **Work Start**.

B stands for **Work Progress**.

C stands for **Work Complete**.